

AGENDA ITEM NO.3**REVIEW ON THE ACTION TAKEN ON THE PENDING RESOLUTIONS OF THE PREVIOUS MEETINGS OF THE BOARD OF DIRECTORS**

The Summary and Status of the action taken on the pending resolutions of the previous meetings of the Board of Directors was presented before the Board. The Board reviewed and took note of the same as per agenda.

ACTION TAKEN REPORT

20th MEETING OF THE BOARD OF DIRECTORS HELD ON DT: 27.09.2023

AGENDA ITEM No.05: REVIEW ON THE ACTIVITIES OF THE CORPORATION ON STATUS OF CONSTRUCTION OF WAREHOUSES:

Corporation has proposed to construct 3,51,700 MTs capacity godowns in TSWC owned sites in various Districts in Telangana State for creation of additional storage space for Warehousing from 2020-21 to till date. Out of 3,51,700 MTs capacity godowns, 2,62,100 MTs capacity godowns were completed.

The proposals for Construction of godowns were approved in previous held Board Meetings. The status of remaining 89,600 MTs capacity godowns details are furnished hereunder for kind perusal please.

STATEMENT SHOWING ACTION TAKEN FOR CAPITAL WORKS IN OUR OWNED SITES

Sl. No.	Name of the work	Capacity in M.T.	% of Completion	Progress of Work	Stipulated date of Completion	Actual date of Completion	Probable date of Completion
1	Construction of 24,000 M.T Capacity godowns at TSWC Patharajampet (V), Kamareddy (M), Kamareddy District	24,000 M.T.	95%	Godowns. Roads and all works completed. Balance work i.e., retaining wall, revetment wall, drain along with compound wall work is in progress.	19.10.2023		15.06.2024
2	Construction of 20,000 M.T Capacity godowns at TSWC Borigaon (V), Laxmanchanda (M), Nirmal District	20,000 M.T.	100%	Godowns including Ancillary works are Completed in all aspects	26.06.2023	31.03.2024	
3	Construction of 10,000 M.T. Capacity Godowns including ancillary Works at TSWC Dharmapur(V), Amarchinta (M), Wanaparthy District	10,000 M.T.	75%	Godowns Plastering completed, Cabin room, Parking shed works are in progress	18.07.2024		18.07.2024
4	Construction of 10,000 M.T. (2x5000 M.T.) Capacity Godowns including ancillary Works at TSWC Cheedella (V), Penpahad (M), Suryapet District	10,000 M.T.	25%	Plinth level i.e. gravel filing for basement work and extension of columns under Progress. Basement work under progress for godowns	04.12.2023		03.12.2024
5	Construction of 5,700 M.T. Capacity godowns including ancillary works at TSWC Jakkapur (V), Narayanraopet (M), Siddipet District	5,700 M.T.	40%	Verandah completed, Tie beam is in progress	04.01.2024		03.01.2025

6	Construction of Multi- Storied Industrial Warehouse and Regional Office at TSWC Nalgonda-1, Nalgonda District		10%	Retaining wall is in progress & columns foundation under Progress.	06.03.2024	05.03.2025
7	Construction of 10,000 M.T. (2x5000 M.T.) Capacity Godowns including ancillary Works at TSWC Mojerla (V), Peddamandadi (M), Wanaparthy District	10,000 M.T.		Work is not grounded due to Model code of Conduct	-	
8	Construction of 9,900 M.T. Capacity godowns including ancillary works at TSWC Marikal (V & M), Narayanpet District	9,900 M.T.		Work is not grounded due to Model code of Conduct	-	
	GRAND TOTAL	89,600 M.T.				

S.E.
[Signature]

M.D. 26/5/2024
[Signature]